

This is an example of our Project Management System that is created and utilized for every home and remodeling project we take on. Our system helps us keep your homes' progress organized and on schedule throughout the entire building process. Everything has a timeline and is managed efficiently, including all of your selections and our Quality Control Systems – meaning that you get your home finished at the highest level of quality, on time and at budget!

Hard Costs	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	2005											
						JUN			JUL						AUG		
						1	2	3	4	5	6	7	8	9	10	11	12
<b>Salisbury Residence</b>																	
<b>JUN272005</b>																	
1100.00	Design	0	40d	JUN302005	AUG242005	0001	▲										
	Estimation	0	10d	JUN302005	JUL132005	0002	▲ Estimation										
1115.00	Survey / Engineering	1d	10d	JUN302005	JUL132005	0085	▲ Survey / Engineering										
<b>JUL042005</b>																	
	Miss dig notification	1d	3d	JUL062005	JUL082005	0003	▲ Miss dig notification										
<b>JUL112005</b>																	
1235.00	Perc test	1d	1d	JUL112005	JUL112005	0004	▲ Perc test										
1000.00	Well & septic permit	7d	7d	JUL122005	JUL202005	0006	▲ Well & septic permit										
1000.00	Land use permit	15d	15d	JUL142005	AUG032005	0005	▲ Land use permit										
1000.00	Driveway permit	7d	7d	JUL142005	JUL222005	0007	▲ Driveway permit										
1000.00	Soil erosion permit	7d	7d	JUL142005	JUL222005	0008	▲ Soil erosion permit										
1000.00	Association approvals	7d	7d	JUL142005	JUL222005	0009	▲ Association approvals										
6100.00	Schedule Landscape Designer	185d	185d	JUL142005	MAR292006	0086	▲										
5400.00	Schedule 1st Kitchen/Cabinet Design	1d	30d	JUL142005	AUG242005	0210	▲										
	Schedule Client Meeting # 1	1d	1d	JUL142005	JUL142005	0220	▲ Schedule Client Meeting # 1										
	Need Fireplace Selections-Framing	1d	1d	JUL152005	JUL152005	0310	▲ Need Fireplace Selections-Framing										
	Need Tub Selections - Framing	1d	1d	JUL152005	JUL152005	0320	▲ Need Tub Selections - Framing										
	Need Flooring Materials- Framing	1d	1d	JUL152005	JUL152005	0330	▲ Need Flooring Materials- Framing										
	Need Front/Service Door Selections	1d	1d	JUL152005	JUL152005	0340	▲ Need Front/Service Door Selections										
	Need Exterior Stone Selections	1d	1d	JUL152005	JUL152005	0370	▲ Need Exterior Stone Selections										
	Need Exterior Trim Selections	1d	1d	JUL152005	JUL152005	0390	▲ Need Exterior Trim Selections										
	Need Exterior Brick Selections	1d	1d	JUL152005	JUL152005	0400	▲ Need Exterior Brick Selections										
	Need Exterior Windows Selections	1d	1d	JUL152005	JUL152005	0410	▲ Need Exterior Windows Selections										
	Need Chimney Pot / Top Selections	1d	1d	JUL152005	JUL152005	0420	▲ Need Chimney Pot / Top Selections										
	Need Roofing Material Selections	1d	1d	JUL152005	JUL152005	0450	▲ Need Roofing Material Selections										
	Need Interior Door Sizes / Heights	1d	1d	JUL152005	JUL152005	0470	▲ Need Interior Door Sizes / Heights										
	Need Special Framing Requests	1d	1d	JUL152005	JUL152005	0480	▲ Need Special Framing Requests										
	Need Special Ceiling Details	1d	1d	JUL152005	JUL152005	0490	▲ Need Special Ceiling Details										
	Need Exterior color selections	1d	1d	JUL152005	JUL152005	0720	▲ Need Exterior color selections										
<b>JUL252005</b>																	
1000.00	Building permits	14d	14d	JUL252005	AUG112005	0010	▲										
<b>AUG082005</b>																	